



HARTNELL COLLEGE

Measure T Update Information

Prepared by: Joseph Reyes, Executive Director Facilities Planning & Construction Management
Presented to the Board SEPTEMBER 03, 2024

NEW ITEMS FOR BOARD MEETING SEPT. 03, 2024

566. Financials –Invoices paid since last reporting on AUGUST 06, 2024

DGS -- DSA	BLDG K: Dept of State Architect/FEES	\$6,181.25
HGHB ARCHITECTS	BLDG J: Architects	\$15,056.60
EARTH SYSTEMS	BLDG J: Special Inspections	\$6,282.50
Dilbeck & Sons	BLDG J: Contractor	\$1,277,869.26
R. BOTHMAN CONST.	PRACTICE FIELD & TRACK: Contractor	\$25,526.50
R. BOTHMAN CONST.	PRACTICE FIELD & TRACK: Contractor	\$751,281.85
R. BOTHMAN CONST.	PRACTICE FIELD & TRACK: Contractor	\$9,413.36
ALIOTO INSPECTIONS	PRACTICE FIELD & TRACK: Inspections	\$11,620.00
ALIOTO INSPECTIONS	PRACTICE FIELD & TRACK: Inspections	\$210.00
EARTH SYSTEMS	PRACTICE FIELD & TRACK: Special Inspections	\$3,376.50
EARTH SYSTEMS	PRACTICE FIELD & TRACK: Special Inspections	\$250.00
C3 ENGINEERING	PRACTICE FIELD & TRACK: Special Inspections	700.00
C3 ENGINEERING	PRACTICE FIELD & TRACK: Special Inspections	700.00
C3 ENGINEERING	PRACTICE FIELD & TRACK: Special Inspections	\$1,513.00

Measure T Projects:

565. Soledad CTE Building: Presentation this date to board on design concept and footprint of the new CTE building for Soledad. Next step pending approve is preparation of construction documents and submission to the DSA for approval.

564. Football Practice Field and track renovation: Power was restored to the field mid- August. Minor landscaping around building pending as well as a few other areas of the field. Turf started installation mid-August and track renovation pending final completion of all field turf install. Bleachers will be final installation and are in construction with estimated delivery October.

563. Bldg. K: Project has been completed with DSA. A few FF&Es are pending delivery and installation.

562. Bldg. J Renovation: Roof replacement on going. New skylight installed. Interior rough install and interior finishes are underway. New gas kiln area in progress.

561. District Projects: The following projects are in progress: Bldg. K: AT&T roof project.