



Measure T Update Information

Prepared by: Joseph Reyes, Executive Director Facilities Planning & Construction Management
Presented to the Board February 04, 2025

NEW ITEMS FOR BOARD MEETING February 04, 2025

597. Financials – Invoices paid since last reporting on January 07, 2024

HGHB ARCHITECTS	BLDG J: Architects	\$7,528.30
DILBECK & SONS	BLDG J: Contractor	\$685,851.68
Alioto Construction Inspections	BLDG J: IOR	\$4,500.00
EARTH SYSTEMS	BLDG J: Special Inspections	\$3,917.50
EARTH SYSTEMS	BLDG J: Special Inspections	\$3,011.00
ALIOTO INSPECTIONS	PRACTICE FIELD & TRACK: Inspections	\$400.00-
EARTH SYSTEMS	PRACTICE FIELD & TRACK: Special	\$380.00
ISA IN STUDIO ARCH.	PRACTICE FIELD & TRACK: Architects	\$4,600.00
AMERICAN MODULAR	PRACTICE FIELD & TRACK:	\$16,521.10
CYPRESS ENGINEERING	BLDG. K: Inspections - Commissioning	\$3,800.00

Measure T Projects:

596. Bldg. N Merrill Hall (Phase III): Initial engagement with architect and consultant for the FPP (Final Project Proposal) has begun.

595. Bldgs. F, G, H (P.E – Phase III): Waiting on funding from the state.

594. Soledad CTE Building: Project went through initial review at DSA offices. Result was questions and requests on the structural portion of the plans. Architect has a scheduled appointment mid-February to discuss the new information and submitted plans.

593. Football Practice Field and track renovation: Remaining punch list item (Field lighting) has been completed and is up and powered. No further issues are pending.

592. Bldg. J Renovation: Move in of the ceramics program was done for Spring 2025 semester use.

591. District Projects: The following projects are in progress: Bldg. K: AT&T roof project. Current status is project is at DSA.