



HARTNELL COLLEGE

Measure T Update Information

Prepared by: Joseph Reyes, Executive Director Facilities Planning & Construction Management
Presented to the Board JULY 09, 2024

NEW ITEMS FOR BOARD MEETING JULY 09, 2024

554. Financials –Invoices paid since last reporting on June 04, 2024

LIONAKIS	BLDG K: Inspections - Architect	\$3,180.04
LIONAKIS	BLDG K: Inspections - Architect	\$225.00
CYPRESS ENGINEERING	BLDG K: Commissioning	\$3,800.00
EARTH SYSTEMS	BLDG K: FF&E -Special Inspections	\$485.00
DILBECK & SONS	BLDG J: Contractor	\$745,059.37
ALIOTO INSPECTIONS	BLDG. J: IOR	\$22,500.00
EARTH SYSTEMS	BLDG J: Special Inspections	\$4,371.50
[ISA] IN STUDIO ARCHITECTURE	PRACTICE FIELD & TRACK: Architect	\$4,800.00
[ISA] IN STUDIO ARCHITECTURE	PRACTICE FIELD & TRACK: Architect	\$3,200.00
(AMS) AMERICAN MODULAR SYS	PRACTICE FIELD & TRACK: Contractor	34,108.80
R. BOTHMAN CONST.	PRACTICE FIELD & TRACK: Contractor	\$1,181,972.95
R. BOTHMAN CONST.	PRACTICE FIELD & TRACK: Contractor	\$30,799.76
ALIOTO INSPECTIONS	PRACTICE FIELD & TRACK: Inspections	\$700.00
ALIOTO INSPECTIONS	PRACTICE FIELD & TRACK: Inspections	\$20,750.00
EARTH SYSTEMS	PRACTICE FIELD & TRACK: Special Inspections	\$4,807.50
EARTH SYSTEMS	PRACTICE FIELD & TRACK: Special Inspections	\$20,446.50
[ISA] IN STUDIO ARCHITETURE	SOLEDAD CTE BLDG: Architect	\$25,500.00
OFFICE DEPOT	MEASURE T ADMINISTRATION - SUPPLIES	\$259.67

Measure T Projects:

553. Soledad CTE Building: Architects held individual meeting with program instructors and dean for more detailed equipment information and needs. Following incorporation of the information garnered from these meetings, a final design rendering will be produced. Architect goal is to go to DSA in mid-Fall just after board presentation.

552. Football Practice Field and track renovation: Modular storage and restrooms building has been installed. Concrete pad for bleachers installed and landscape graded adjacent to bleacher area. Field has been prepped and is will receive turf end of July.

551. Bldg. K: Physical work has been completed. Finalizing close of project with final paperwork being submitted by contractor.

550. Bldg. J Renovation: Roofing demo started in June, as did the new exterior kiln area. End of June the rough framing, HVAC and electrical were completed allowing for insulation and remaining drywall to be completed through August. Door frames are scheduled mid-July. On the exterior the parking lot and walkway surfaces adjacent to



HARTNELLCOLLEGE

building have been completed. This is a yearlong project scheduled to be completed December 2024.

549. District Projects: The following projects are in progress: Bldg. K: AT&T projects – still in progress.