



HARTNELL COLLEGE

Measure T Update Information

Prepared by: Joseph Reyes, Executive Director Facilities Planning & Construction Management
Presented to the Board MAY 07, 2024

NEW ITEMS FOR BOARD MEETING MAY 07, 2024

541. Financials –Invoices paid since last reporting April 02, 2024

ALIOTO INSPECTIONS	BLDG. K: Inspections – IOR	\$1,400.00
AVILA CONSTRUCTION	BLDG K: Contractor	\$1,664.98
AVILA CONSTRUCTION	BLDG K: Contractor	\$5,730.84
AMAZON	BLDG K: FF&E	\$2884.09
GOLDEN CUTTING & SEWING	BLDG K: FF&E -costume shop	\$1,054.31
ARMATURE SYSTEMS, INC	BLDG K: FF&E - computers	\$41,170.56
HGHB	BLDG J: Architect	\$15056.60
ALIOTO INSPECTIONS	BLDG. J: IOR	\$13,500.00
EARTH SYSTEMS	BLDG. J: Special Inspections	\$3,471.00
M3 ENVIRONMENTAL	PRACTICE FIELD & TRACK: Special Insp.	\$4,700.60
R. BOTHMAN CONST.	PRACTICE FIELD & TRACK: Contractor	\$245,757.92
R. BOTHMAN CONST.	PRACTICE FIELD & TRACK: Contractor	\$27,833.86
R. BOTHMAN CONST.	PRACTICE FIELD & TRACK: Contractor	\$143,958.20
R. BOTHMAN CONST.	PRACTICE FIELD & TRACK: Contractor	\$32,435.66
ALIOTO INSPECTIONS	PRACTICE FIELD & TRACK: Inspections	\$7,470.00
ALIOTO INSPECTIONS	PRACTICE FIELD & TRACK: Inspections	\$1,400.00
HGHB	MAIN CAMPUS: DIRECTORIES	\$1,535.50

Measure T Projects:

540. Soledad CTE Building: A second meeting with the architects and committee has been scheduled for April 24. ISA: In Studio Architecture will present their concept rendering based on information they received at the first meeting. From there design renderings will be the next step.

539. Football Practice Field and track renovation: Rain continued to somewhat affect project schedule, about one month off – with majority of completion in August. With more sunny days than wet however, the project has begun in earnest. Field is demo'd and the old building has been abated and removed.

538. Bldg. K: The chiller installation was installed at end of March. Power up and commissioning ongoing since start of April. Parts are still on backorder and upon receipt will be complete after installation.

537. Bldg. J Renovation: Abatement and demolition have been completed. Framing is underway. This is a yearlong project scheduled to be completed December 2024.

536. District Projects: The following projects are in progress: Bldg. K: AT&T projects – still in progress.