



HARTNELL COLLEGE

Measure T Update Information

Prepared by: Joseph Reyes, Executive Director Facilities Planning & Construction Management
Presented to the Board JUNE 04, 2024

NEW ITEMS FOR BOARD MEETING JUNE 04, 2024

548. Financials –Invoices paid since last reporting on May 07, 2024

ALIOTO INSPECTIONS	BLDG. K: Inspections – IOR	\$4,200.00
LIONAKIS	BLDG K: Inspections - Architect	\$870.00
CYPRESS ENGINEERING	BLDG K: Commissioning	\$7,600.00
EARTH SYSTEMS	BLDG K: FF&E -Special Inspections	\$454.00
HGHB	BLDG J: Architect	\$15,056.60
DILBECK & SONS	BLDG J: Contractor	\$489,480.22
DILBECK & SONS	BLDG J: Contractor	\$398,207.32
ALIOTO INSPECTIONS	BLDG. J: IOR	\$13,500.00
M3 ENVIRONMENTAL	BLDG. J: Special Inspections	\$28,340.50
EARTH SYSTEMS	BLDG J: Special Inspections	\$8,672.50
ISA IN STUDIO ARCHITECTURE	PRACTICE FIELD & TRACK: Architect	\$800.00
ISA IN STUDIO ARCHITECTURE	PRACTICE FIELD & TRACK: Architect	\$3,200.00
AMS (MODULAR)	PRACTICE FIELD & TRACK: Contractor	\$254,265.60
R. BOTHMAN CONST.	PRACTICE FIELD & TRACK: Contractor	\$162,810.43
R. BOTHMAN CONST.	PRACTICE FIELD & TRACK: Contractor	\$818,683.11
C3 ENGINEERING.	PRACTICE FIELD & TRACK: Inspections	\$5,938.00
ALIOTO INSPECTIONS	PRACTICE FIELD & TRACK: Inspections	\$3,650.00
ALIOTO INSPECTIONS	PRACTICE FIELD & TRACK: Inspections	\$13,280.00
ISA IN STUDIO ARCHITETURE	SOLEDAD CTE BLDG: Architect	\$8,500.00
CYPRESS ENGINEERING	BLDG D & E: COMMISSIONING (HVAC)	\$1,940.00
LANE ENGINEERS, INC.	BLDG N: Special Inspections	\$12,100.00
HGHB	MAIN CAMPUS: DIRECTORIES	\$2,465.21

Measure T Projects:

547. Main Campus College Directories: The college directories (maps) have been completed and are installed at the directory monolith locations on main campus.

546. Soledad CTE Building: The second meeting at Soledad took place with review of the rendering provided by the architects. Input was taken and a final rendition will be created and brought again to the committee for review and approval.



HARTNELL COLLEGE

545. Football Practice Field and track renovation: Project is progressing with old field removed and soil brought to specs for new turf. New modular storage/restroom building installed at end of May.

544. Bldg. K: Physical work has been completed. Minor FF&Es getting installed. Finalizing close of project with final paperwork being submitted by contractor.

543. Bldg. J Renovation: Framing and bathroom renovation is underway. HVAC wall penetrations under review by DSA. This is a yearlong project scheduled to be completed December 2024.

542. District Projects: The following projects are in progress: Bldg. K: AT&T projects – still in progress.