



HARTNELL COLLEGE

### Measure T Update Information

Prepared by: Joseph Reyes, Executive Director Facilities Planning & Construction Management  
Presented to the Board APR 02, 2024

### NEW ITEMS FOR BOARD MEETING APR 02, 2024

#### 535. Financials –Invoices paid since last reporting FEB 06, 2024

ALIOTO INSPECTIONS	BLDG. K: Inspections – IOR	\$2,800.00
ALIOTO INSPECTIONS	BLDG K: Inspections	\$2800.00
EARTH SYSTEMS	BLDG K: Special Inspections	\$690.00
AVILA CONSTRUCTION	BLDG K: Contractor	\$24,107.71
AVILA CONSTRUCTION	BLDG K: Contractor	\$145,348.20
LIONAKIS	BLDG K: Architect	\$8,465.00
LIONAKIS	BLDG K: Architect	\$962.50
ASAP SIGNS	BLDG K: FF&E	\$294.98
AMAZON	BLDG K: FF&E	\$127.80
CYPRESS ENGINEERING	BLDG K: COMMISSIONING	\$3,800.00
ANDREWS BLUEPRINT	BLDG J: INSPECTIONS	\$276.88
HGHB	BLDG J: ARCHITECT	\$15,056.60
DILBECK & SONS	BLDG J: CONTRACTOR	\$363,975.32
DILBECK & SONS	BLDG. J: CONTRACTOR	\$306,239.22
SCARR MOVING & STORAGE	BLDG. J: FF&E	\$1,321.25
ALIOTO INSPECTIONS	BLDG. J: IOR	\$7,500.00
LOZANO SMITH	BLDG J: LEGAL	\$654.50
EARTH SYSTEMS	BLDG. J: SPECIAL INSPECTIONS	\$500.00
M3 ENVIRONMENTAL	PRACTICE FIELD & TRACK: Special Insp.	\$4,660.00
LOZANO SMITH	PRACTICE FIELD & TRACK: Legal	\$1,833.00
ISA IN STUDIO ARCHITECTURE	PRACTICE FIELD & TRACK: ARCHITECT	\$18,200.00
ISA IN STUDIO ARCHITECTURE	SOLEDAD CTE: ARCHITECT	\$8,500.00
ANDREWS' BLUEPRINT	BLDG. N: PRELIMINARY INSPECTIONS	\$310.27
CYPRESS ENGINEERING	BLDG D/E: COMMISSIONING	\$1,940.00

#### Measure T Projects:

**534. Soledad CTE Building:** Programming/Design has started on the second building for Soledad. A meeting was held with local jurisdictions and faculty/staff. Architects are working on taking the information from the meeting and drafting an initial conceptual rendering. The next meeting will likely be scheduled at the Soledad location.

**533. Football Practice Field and track renovation:** Practice field and modular storage/restrooms project



**HARTNELL COLLEGE**

was mobilized by contractor mid-February. Rain has been periodic enough to modify schedule slightly, this down time was also utilized to obtain mandatory state water conservation permit and PG&E power shut off. Abatement of the old restrooms was completed prior to the start of demolition of the building.

**532. Bldg. K:** The chiller was installed beginning of March with factory start up scheduled end of March (at time of this report being drafted). Some housekeeping in paperwork being completed by end of March and some FF&Es still being received and installed. Project should be completed by end of this month.

**531. Bldg. J Renovation:** Abatement and demolition are in full swing. This is a year long project scheduled to be completed December 2024.

**530. District Projects:** The following projects are in progress:

Bldg. K: AT&T projects - Antenna work still pending DSA approval.