



HARTNELL COLLEGE

## Measure T Update Information

Prepared by: Joseph Reyes, Executive Director Facilities Planning & Construction Management  
Presented to the Board January 07, 2025

### **NEW ITEMS FOR BOARD MEETING JANUARY 07, 2025**

#### **590. Financials – Invoices paid since last reporting on DEC 17, 2024**

HGHB ARCHITECTS	BLDG J: Architects	----
DILBECK & SONS	BLDG J: Contractor	----
Alioto Construction Inspections	BLDG J: IOR	----
R.A. BOTHMAN	PRACTICE FIELD & TRACK: Contractor	-----
ALIOTO INSPECTIONS	PRACTICE FIELD & TRACK: Inspections	-----
EARTH SYSTEMS	PRACTICE FIELD & TRACK: Special Inspections	\$1,509.00
CARROLL ENGINEERING	SOLEDAD CTE BUILDING: Engineering	\$17,000.00

**NOTE: Due to agenda deadline for submission – invoices for mid to late December and January will not appear until Feb. Meeting.**

#### **Measure T Projects:**

**589. Soledad CTE Building:** Project is currently at the Division of State Architect (DSA). Architects (ISA: In Studio Architecture) held their meeting with DSA for the preliminary review. Project review is now in DSA “court”.

**588. Football Practice Field and track renovation:** As was noted in the previous month’s summary – a ribbon cutting ceremony was held December 3. It was well attended by all facets, community, students, staff. The track is now open to the public as well as for student classes and programs.

**587. Bldg. K:** Project is complete.

**586. Bldg. J Renovation:** As noted in previous summary, critical item for heating of the building is delayed in shipment and receipt. No changes in the February ship date. District FF&E work is proceeding with furniture installation this month, as well as AV equipment in classrooms. Contractor working on punch list items.

**585. District Projects:** The following projects are in progress: Bldg. K: AT&T roof project. Current status is project is at DSA.