



Measure T Update Information

Prepared by: Joseph Reyes, Executive Director Facilities Planning & Construction Management
Presented to the Board MARCH 04, 2025

NEW ITEMS FOR BOARD MEETING MARCH 04, 2025

597. Financials –Invoices paid since last reporting on February 19, 2025

Alioto Construction Inspections	BLDG J: IOR	\$3,000.00
EARTH SYSTEMS	BLDG J: Special Inspections	\$5,026.50
MONTEREY BAY POWDER COATING	BLDG J: FF&E (FIXTURES)	\$3,225.00
[ISA] IN STUIDO ARCHITECTURE	SOLEDAD: CTE Building; Design	\$386,750.00
[ISA] IN STUIDO ARCHITECTURE	SOLEDAD: CTE Building; FEES	\$4,800.00
EARTH SYSTEMS	SOLEDAD: CTE Building; Preliminary Insp.	\$15,700.00

Measure T Projects:

596. Bldg. N Merrill Hall (Phase III): Initial engagement with architect and consultant for the FPP (Final Project Proposal has begun.

595. Bldgs. F, G, H (P.E – Phase III): Waiting on funding from the state.

594. Soledad CTE Building: Second meeting with DSA for resubmission of plans to answer initial review questions was Feb. 18.

593. Football Practice Field and track renovation: Field/Street lighting is being attended to and should be resolved at time of March board meeting.

592. Bldg. J Renovation: Move in of the ceramics program was done for Spring 2025 semester use. Inverter delivery delayed with updated delivery of April. Interior flooring to be completed February, with district completing furniture, fixtures and equipment installations.

591. District Projects: The following projects are in progress: Bldg. K: AT&T roof project. Current status is project is at DSA.